

106 West "B" Street  
P.O. Box 100  
Rainier, Oregon 97048



Phone (503) 556-7301  
Fax (503) 556-3200  
[www.cityofrainier.com](http://www.cityofrainier.com)

**Notice of Construction**  
**"A" Street Plaza Project**  
Estimated Project Schedule  
4-20-2018 thru 8-01-2018

The areas under construction will begin on the north side of East Third and continue west to First Street.

Clatskanie PUD will start installing new power conduits and transformers beginning April 20, 2018; this work may take two weeks.

Advanced Excavation (AES) will start their portion of the project on May 7<sup>th</sup> to include installation of storm drains, a new water line, grading, new sidewalks and paving.

Advanced Excavation (AES) has provided a construction schedule that we have included in this notice. Please keep in mind the schedule may change due to unforeseen circumstances. The City will endeavor to keep our citizens updated on any changes.

Clatskanie PUD and Advanced Excavation (AES) will make every effort to work with the community to minimize impacts to the public and businesses during construction. To provide a safe environment, the construction areas will be closed to pedestrian and vehicle traffic. Parking areas and traffic flows will be modified in the construction area to accommodate access. Normal work hours will be from 8:00 a.m. until 5:00 p.m. unless there are circumstances that would create a safety concern, disruption in services, or block access.

Please go to the website [www.cityofrainier.com](http://www.cityofrainier.com) for weekly updates and a drawing of the plaza conceptual design.

Please contact City Hall at (503) 556-7301 if you have any questions.

Thank you for your patience during construction.

Jerry Cole, Mayor

AES Project Schedule for Rainier Plaza

ID	Task Name	Duration	Start	Finish	
1	Mobilization	65 days	Mon 5/7/18	Fri 8/3/18	
2	Erosion Control	3 days	Mon 5/7/18	Wed 5/9/18	
3	Install Water Utilities	7 days	Thu 5/10/18	Fri 5/18/18	
4	Demolition of west half of site	3 days	Mon 5/21/18	Wed 5/23/18	
5	Earthwork / Rough Grading of west half	5 days	Thu 5/24/18	Wed 5/30/18	
6	Install Storm Utilities on West Half	5 days	Thu 5/31/18	Wed 6/6/18	
7	Install Electrical crossings and bases	5 days	Tue 6/5/18	Mon 6/11/18	
8	Grade, instal curbs, sidewalk, and pave West side	10 days	Thu 6/7/18	Wed 6/20/18	
9	Install Landscaping on west side	10 days	Mon 6/18/18	Fri 6/29/18	
10	Install Fencing on West Side	5 days	Mon 6/18/18	Fri 6/22/18	
11	Demolition of east half of site	3 days	Thu 6/21/18	Mon 6/25/18	
12	Earthwork / Rough Grading of east half	5 days	Tue 6/26/18	Mon 7/2/18	
13	Install storm Utilities on east half	5 days	Tue 7/3/18	Mon 7/9/18	
14	Install Electrical crossings and bases	5 days	Fri 7/6/18	Thu 7/12/18	
15	Grade, instal curbs, sidewalk and pave east side	10 days	Tue 7/10/18	Mon 7/23/18	
16	Install landscaping on east side	10 days	Thu 7/19/18	Wed 8/1/18	
17	Install Electrical fixtures	10 days	Thu 7/19/18	Wed 8/1/18	
18	Punch List Corrections	9 days	Tue 7/24/18	Fri 8/3/18	